



**Maui Vista  
2191 S. Kihei Rd.,  
Kihei, HI 96753  
Pre-Install Summary  
Upgrade to HD – Hi Definition Digital Box**

**Scope of Work:**

- Install HD Digital boxes – All 276 units (1 box per unit).
- All HDDVR's to remain in place and not changed out.
- Tone/tag applicable unit/outlets, change out fittings, dc's, splitters, all attached jumpers from TV's, modems etc., including signal level correction/adjust/trouble shoot.
- Tech to verify and activate equipment accordingly, to include channel/IP's verification: Ch 216, 409, 1001, 1222, 1553, 1555).

**Point of Contacts:**

- GM: Victoria Johnson
- Email: [aoaomv@gmail.com](mailto:aoaomv@gmail.com)
- Room access and escort: Cathie
- Spectrum Sub Contractor Onsite Coordinator: Kimo
- Spectrum Project Manager: Earl Apo

**Start Date/Timeline:**

- Start Date - November 15, 2017
- Estimated time frame for installation/cleanup – 10 days.  
(Contractors off Thanksgiving Day, and day after, Thu., 11/23, and Fri., 11/24/17.
- Intermittent service may occur throughout project duration due to balance/checking amp/signal levels.
- In room Availability Hours – 8:30am – 4:00pm.

- Bldgs/units must be worked consecutively based on programmed equipment/inventory.
- 11/15/17 Day 1 – Bldg. 1, 1101 – 1106, 1202 – 1109.
- 11/16/17 Day 2 – Bldg. 1, 1110 -1112, 1207 – 1118.
- 11/17/17 Day 3 – Bldg. 1, 1213 – 1418, 1119 – 1419.
- 11/20/17 Day 4 – Bldg. 1, 1220 – 1425, \* Bldg. 2 – 2101 – 2401.
- 11/21/17 Day 5 – Bldg. 2, 2202 – 2405, 2106 – 2112, 2206 – 2409.
- 11/22/17 Day 6 – Bldg. 2, 2209 – 2412, 2113 – 2118, 2213 – 2415.
- 11/27/17 Day 7 – Bldg. 2, 2216 – 2418, 2119 – 2124, 2219 – 2422.
- 11/28/17 Day 8 – Bldg. 2, 2223 – 2424, \* Bldg. 3- 3101 – 3104, 3201 – 3404, 3105 – 3109.
- 11/29/17 Day 9– Bldg. 3 -3110 – 3113, 3210 – 3413,3114–3117, 3214–3416.
- 11/30/17 Day 10-Bldg. 3 – 3217 – 3417, 3118 – 3122, 3218 – 3422.
- Tech teams – **1 tech team**, up to 3 technicians.
- In room estimated time: **:20 - :30 minutes**.
- Property to provide unit access
- Owners/Agents move furniture as required and ensure clear unobstructed access to all TV outlets. OTWC/Contractor techs will not move heavy furniture items and OTWC/Contractors are not allowed to handle wall mounted TV's. **These TV sets must be removed and or prepared for access prior to techs arrival.**
- Communicate with owners/agents for access. No DND's "do not disturb" during this project period. Before completion of project, installer techs will verify access to skipped units one more time. If an additional visit is required, applicable charges, (\$75 will apply).

### **Additional Information:**

- Remodels – Unit 1116 ongoing, various other units have been remodeled.
- Lunch area – Must be off property.
- Smoking area – No smoking property.
- Parking – Restrooms – See property layout. 1<sup>st</sup> floor each bldg.