

PIPE SCHEDULE = 24 STACKS = BUILDING 1 COMPLETED

BEGINS JUNE 19, 2017 - ENDS 10/20/17

Stack / Unit #'s Involved	Work Days
1401, 1301, 1201, 1101	6/19/17 - 6/23/17
1402, 1302, 1202, 1102	6/19/17 - 6/23/17
1403, 1303, 1203, 1103	6/26/17 - 6/30/17
1404, 1304, 1204, 1104	6/26/17 - 6/30/17
1405, 1305, 1205, 1105	7/10/17 - 7/14/17 8am
1406, 1306, 1206, 1106	7/10/17 - 7/14/17 8am
1407, 1307, 1207, 1107	7/17/17 - 7/22/17 8am
1408, 1308, 1208, 1108	7/17/17 - 7/22/17 8am
STACK 1109 - 1409 Pau	
1410, 1310, 1210, 1110	8/7/17 - 8/11/17 8am
1411, 1311, 1211, 1111	8/7/17 - 8/11/17 8am
1412, 1312, 1212, 1112	8/14/17 - 8/18/17 8am
1413, 1313, 1213 Pau	8/14/17 - 8/18/17 8am
1414, 1314, 1214, 1114	9/11/17 - 9/15/17 8am
1415, 1315, 1215, 1115	9/11/17 - 9/15/17 8am
1416, 1316, 1216, 1116	9/18/17 - 9/22/17 8am
1417, 1317, 1217, 1117	9/18/17 - 9/22/17 8am
1418, 1318, 1218, 1118	9/25/17 - 9/29/17 8am
1419, 1319, 1219, 1119	9/25/17 - 9/29/17 8am
1420, 1320, 1220, 1120	10/2/17 - 10/6/17 8am
1421, 1321, 1221, 1121	10/2/17 - 10/6/17 8am
1422, 1322, 1222, 1122	10/9/17 - 10/13/17 8am
1423, 1323, 1223, 1123	10/9/17 - 10/13/17 8am
1424, 1324, 1224, 1124	10/16/17 - 10/20/17 8am
1425, 1325, 1225, 1125	10/16/17 - 10/20/17 8am

Attention Owners

- 2 stacks will be worked on at the same time
- Work will take 5 days - no unit can be occupied
- The schedule has been established and cannot be negotiated.
- Water will be off starting at 8am the 1st day until 5pm the last day - unless you are notified.
- Owners, guests, LT Tenants, etc. will have to be out of the unit during those 5 days.
- No water can be in the line once work begins with causing delays and extra expense.
- Notification of the schedule will be posted on our website.
- All owners and agents will be contacted about the dates scheduled.